S
625.7104
H3FC
July 2,
1984

PLEASE RE

Montana State Library
3 0864 1006 6554 9

MONTANA

DEPARTMENT OF HIGHWAYS

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

STATE DOCUMENTS COLLECTION

JUL 1 8 1984

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

ISSUED THE FIRST MONDAY OF THE MONTH
July 2, 1984



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primory
- Secondary

INCORPORATED CITIES

- Capital
- County Seat
- Other

Butte Over 5000
Cascade Under 5000

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1 83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

sht. 1 of 2

DISTRICT: Missoula
1130 & 1230

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
2 Miles East of Tarkio - East IR 90-1(100)64	PMS 20.0 Miles	Final P.I.H.	8	40	Nov. 5 1984
Plains - West F-HES 6-1(18)68	PMS 7.0 Miles	Plans To Checker	42	89	Oct. 29 1984
Mullan Road RS 263-1(4)1	G, GS, PMS, & Struct. 4.2 Miles	Final P.I.H.	0	33	Sept. 10 1986
Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Prelim. P.I.H.	0	1	Mar 3 1986
Nat Phillipsburg (Boulder Cr.) BRF 19-2(5)49	Struct. & App.	Prelim P.I.H.	0	1	July 18 1985
Polson - North West F 5-2(21)61	PMS 6.0 Miles	Plans To Checker	58	65	Dec. 5 1984
East Shore Flathead Lake F 52-1(2)0	PMS 3.6 Miles	Plans To Checker	109	65	Nov. 28 1984
Flathead Co. Line - South F 5-2(3)86	G, GS, & PMS 7.2 Miles	Final P.I.H.	100	48	Nov. 20 1986
Dixon North RS 212-1(1)0	G, GS, & PMS 3.2 Miles	Planning Report	0	2	Apr. 6 1988
Elk Hill - Lion Springs F 1-1(12)65	G, GS, & PMS 3.3 Miles	Final P.I.H.	0	45	May 9 1989
Meadow Creek - South S 508-1(2)12	G, GS, PMS & Struct. 5.5 Miles	Prelim P.I.H.	0	5	Aug 8 1989
Perma Canyon RS 382-1(1)1	Struct. & Apps. 1.0 Miles	Plans To Checker	162	80	Dec. 10 1984
Post Creek - Ronan F 5-2(25)38	PMS 8.4 Miles	Final P.I.H.	0	3	Mar. 3 1986

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

Montana State Library
3 0864 1006 5934 4

DISTRICT: Missoula
1130 & 1230

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 27, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Big Forks - South & West FR 32-1(3)18	PMS & Widening 16.9 Miles	Prelim P.I.H.	0	0	Mar. 7 1986
Fisher River Bridge BRF 17-1(15)52	Struct. & Appr.	Planning Report	32 1/2	4	July 2 1986
Augusta East & West F 24-1(15)5	PMS 2.6 Miles	Final P.I.H.	60	30	Nov. 20 1985
East Perma (Maggie Cr.) BRF 6-1(22)101	Struct. & Appr.	Prelim P.I.H.	23 1/2	90	Mar. 12 1987
Clearwater Jct. - East FR 24-1(16)32	PMS & Widening 23.8 Miles	Prelim P.I.H.	0	5	Nov. 20 1986
Seeley Lake - Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Prelim P.I.H.	0	0	June 23 1987
Libby - South East F 7-1(18)38	PMS & Widening 6.5 Miles	Prelim P.I.H.	0	0	Apr. 2 1987
Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Prelim P.I.H.	0	0	May 2 1988
Eureka North & South F 5-4(2)168	G, C, S, PMS & Struct. 12.6 Miles	Prelim P.I.H.	0	5	July 12 1989

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula

RECEIVED
JUN

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: I-1690-1(61)27 U8407 CONTRACT AMOUNT: $ 7,446,868.84

PROJ. NAME: ST. REGIS EAST & WEST CONTRACTOR: WASHINTON CONST Co.

LENGTH: 6.8 MILES FROM (town): MISSOULA MT.

COUNTY: MINERAL AWARD DATE: JAN. 30, 1984

CONTRACT TIME: 220 W.D. DATE WORK STARTED: MARCH 5, 1984

ORDER TO PROCEED DATE: 4-16-84 PROBABLE COMPLETION DATE: JULY 15, 1984

% COMPLETE: 24 NO. DAYS WORKED PER WEEK: 6

% TIME USED: 18 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 46 NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James L. CYR TELEPHONE: 649-2460

NO. OF ENG. PERSONNEL EMPLOYED: 15 ADDRESS: STAR ROUTE 472
ST. REGIS MT. 59866

GENERAL: CONTRACTOR EXCAVATING FROM CUT AT STA 334 TO 390 AND HAULING TO STA 600 TO 640, HAULING THE COLD CREEK BORROW TO STA 640 TO 652 MAINLINE. THE CONTRACTOR IS CRUSHING PMB 1" GR 6A & 3/4" PM S GR. B. INLAND ASPHALT CO. IS SETTING UP A BATCH PLANT IN THE PIT. PREPARE DETOUR 100% COMPLETE, CLEARING & GRUBBING 99%, UNCLASS. EXC. 33% SUB EXC. 61%, SPECIAL BORROW 75% COMPLETE, TOP SOIL 47% COMPLETE, COMPACTION · ROAD BED 33% COMPLETE, HAUL 21% COMPLETE, PLANT MIX BIT. SURF GR. B. 3% COMPLETE, DRAINAGE PIPE 19% COMPLETE. 2 · ENGINEERING CREWS ON CONSTRUCTION LAY OUT, 4 PEOPLE ON INSPECTION OF THE WORK, 2 MEN IN THE OFFICE ON NOTES AND COMPUTATIONS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: I 90-1(57)39, U-F
PROJ. NAME: Sloway-Superior
LENGTH: 8.1 Miles
COUNTY: Mineral
CONTRACT TIME: 200 WD
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 90
% TIME USED: 78
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,299,746.44
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): Sheridan, Wyoming
AWARD DATE: 9-21-82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 10-21-83
PROJECT MANAGER: G. Tebija
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 822-4810
ADDRESS: Superior, Mt.

GENERAL: Work performed during this period consisted of miscellaneous work on various items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: IR 90-1(98)43
PROJ. NAME: Superior - E & W
LENGTH: 16.5
COUNTY: Mineral
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 8-30-83
% COMPLETE: 85
% TIME USED: ~~47~~
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 360,551.10
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 10-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tahija
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 822-4810
ADDRESS: Superior, MT.

GENERAL: Paving operations have moved along very well. The plant mix paving will be completed June 30th. Pouring of concrete bridge curbs will be completed June 30. Placing of C & FC will begin next. This won't be started until the July 4th holiday is past.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30. 1984

PROJECT NO.: IR 90-2 (73)119
PROJ. NAME: Clinton East and West
LENGTH: 15.5 Miles
COUNTY: Missoula and Granite
CONTRACT TIME: 112
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 40%
% TIME USED: 39%
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,796,742.94
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 7, 1983
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: Aug. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328, Hamilton, Mt. 59840

GENERAL: Progress has been good the past month. Washington has completed all curshing items and moved out second week of June. American Asphalt is moving in and setting up hot plant for G.G.F.C.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: IR 90-3(60)135
PROJ. NAME: Beavertail East
LENGTH: 7.6 Miles
COUNTY: Granite
CONTRACT TIME: 77
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 70%
% TIME USED: 55%
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,422,689.22
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: November 17, 1984
DATE WORK STARTED: February 28, 1984
PROBABLE COMPLETION DATE: August 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 363-4420
ADDRESS: P.O. Box 328, Hamilton, Mt. 59840

GENERAL: Work for the past month has constied of; Washington Const. Co., has completed all crushing items and moved out second week of June. American Asphalt is moving in and setting up hot plant for O.G.F.C. Contractor has completed 3/4" Plant Mix Grade B operations East and West bound of project. Sub Contractor, Gurney, has removed median guardrail and has replaced it with concrete median barrier rail. They have completed all guardrail operations. Survey Crew consists of engineers on paving; 1 plant inspector, 1 scalesman, 1 tester, 1 paver inspector, 1 density man. 1 person in office, 1 man on signs, 1 guardrail inspector, and 1 man supervising and setting C/L nails.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-25-84

PROJECT NO.: IR 90-3(58)162
PROJ. NAME: GOLD CR. E. & W.
LENGTH: 10.0 MILES
COUNTY: POWELL
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 59 %
% TIME USED: 60 %
NO. MEN EMPLOYED: 33-40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,659.30
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MT
AWARD DATE: 1-30-84
DATE WORK STARTED: 4-5-84
PROBABLE COMPLETION DATE: AUG 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1-2
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 288-3632
ADDRESS: DRUMMOND

GENERAL: CONTRACTOR PLANS TO FINISH THE PAVING THIS WEEK AND THE FRICTION COURSE BY 7-13-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

5

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project 41
CONTRACT AMOUNT: $ 4,350,724.30

PROJ. NAME: Hamilton South
CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming

COUNTY: Ravalli
AWARD DATE: February 28, 1983

CONTRACT TIME: 120 Working Days
DATE WORK STARTED: 3-30-83

ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: July 1984

% COMPLETE: 94
NO. DAYS WORKED PER WEEK: varies

% TIME USED: 94
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420

NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: Hamilton, Mont. 59840

GENERAL: For the past couple of weeks the Prime Contractor has done very little work. Greenway seeded the areas that were ready. Mark Rite has been putting down plastic pavement marking.

The EWO work on the outfall ditch North of Hamilton is almost completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-84

PROJECT NO.: RTF 19-2(7)31
PROJ. NAME: PORTERS CORNER N&S
LENGTH: 6.5 MILES
COUNTY: GRANITE
CONTRACT TIME: N/A
ORDER TO PROCEED DATE: JUNE 1, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 81,628.97
CONTRACTOR: SWANK SONS CONST INC.
FROM (town): ANACONDA, MT
AWARD DATE: 4-30-84
DATE WORK STARTED: 6-15-84
PROBABLE COMPLETION DATE: 7-13-84
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 288-3632 / 542-5491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR SPENT 3 DAYS HAULING THE CHIPS FROM DRUMMOND TO PHILIPSBURG. THE TENATIVE DATE TO START SEAL & COVER IS 7-9-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-12-84

PROJECT NO.: RRS 19-2(4) 55
HES 19-2(6) 28

PROJ. NAME: SOUTH OF MAXX
FLINT CR. HILL

LENGTH: 0.47 & 0.40

COUNTY: GRANITE

CONTRACT TIME: 20 W.D.

ORDER TO PROCEED DATE: 4-30-84

% COMPLETE: 100

% TIME USED: 70

NO. MEN EMPLOYED: 5

CONTRACT AMOUNT: $ 26,605.00

CONTRACTOR: LEWIS CONST. CO.

FROM (town): GREAT FALLS, MT

AWARD DATE: 4-9-84

DATE WORK STARTED: 5-10-84

PROBABLE COMPLETION DATE: N/A

NO. DAYS WORKED PER WEEK: 7

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: 6-5-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-11-84

EFFECTIVE OPENING DATE: 6-5-84

PROJECT MANAGER: Jason R. Giard

TELEPHONE: 543-5421

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: MISSOULA

GENERAL: PROJECT WAS COMPLETED ON 6-5-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: BHF 7-1(4)4
PROJ. NAME: Bridge Deck replacement over Rattlesnake Cr.
LENGTH: 65 ft.
COUNTY: Missoula
CONTRACT TIME: 60 working cal. days.
ORDER TO PROCEED DATE: 5-21-84
% COMPLETE: 43 %
% TIME USED: 41 %
NO. MEN EMPLOYED: 8 to 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 88148.10
CONTRACTOR: ED. T. COPPS CONST.
FROM (town): Billings, Mt.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-24-84
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 to 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Maart
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: Placed concrete in first half of structure on 6-25-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-84

PROJECT NO.: M 8116(3)
PROJ. NAME: Mount Ave - Missoula
LENGTH: 3 - Intersections
COUNTY: Missoula
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 70%
% TIME USED: 50%
NO. MEN EMPLOYED: 3 - 18
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Constr. Co. Inc.
FROM (town): Missoula
AWARD DATE: 9-30-84
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE: 8-24-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 - 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: —
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 549-6491
549-9302
ADDRESS: P.O. Box 7039
Missoula, Montana

GENERAL: The contractor has been working on surfacing, grading, curb & gutter, sidewalks and signals the past month. Progress has been good. Paving of Russell & Mount and Stephens & Mount is 98% complete. Grading and gravel surfacing are 98% complete. Grading & Surfacing should be completed by July 13, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

13

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: RTF 1-2(25)123
RTF 1-1(20)30
RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 - 2.0-8.0

FROM (town): Line Lakes, Minnesota

COUNTY: Lincoln - Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: Sept. 1, 1984

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Sub Contractor Pack & Company intends to place the thin lift overlay and leveling course about the end of July. Crushing for the chips is to start about the middle of July.

*LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-84

PROJECT NO.: RTF 5-2(26)67, RTF 35-1(4)3 RTF 36-1(1)0

CONTRACT AMOUNT: $470,503.30

* PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 12.0, 1.1 and 5.0

FROM (town): Lake Mill

COUNTY: Lake, Mineral, Sanders

AWARD DATE: April 30, 1984

CONTRACT TIME: April 30 thru Sept 1, 1984

DATE WORK STARTED: —

ORDER TO PROCEED DATE: —

PROBABLE COMPLETION DATE: Sept 1, 1984

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: —

% TIME USED: 0

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: —

ADDRESS: PO Box 400 Kalispell, MT 59901

* Polson-Elmo, St. Regis Cutoff, Plains-North east

GENERAL:

The pre-Construction Conference was held on May 7, 1984. Rehbein plans to start the seal & cover operations after July 4.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: HES 5-3(13)132
PROJ. NAME: WEST OF WHITEFISH
LENGTH: 0.5
COUNTY: FLATHEAD
CONTRACT TIME: 20 w.d.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 14
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 4-24-84

CONTRACT AMOUNT: $ 16,100
CONTRACTOR: FRANK GURNEY INC.
FROM (town): SPOKANE, WA
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T HIGGINS
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
KALISPELL, MT

GENERAL:

Final sent to Missoula Dist. Office
for Dist. checking

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-84

PROJECT NO.: F 6-1(10)75
PROJ. NAME: MAINS-SAFETY
LENGTH: 1.6 MILES
COUNTY: SANDERS
CONTRACT TIME: 110 W.D. + 8 C.O.
ORDER TO PROCEED DATE: 3-31-83
% COMPLETE: 100 %
% TIME USED: 97 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 6-18-84

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONT.
AWARD DATE: 3-31-83
DATE WORK STARTED: 4-18-83
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-25-84

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PEORLUE
NO. OF ENG. PERSONNEL EMPLOYED: 2
WORKING ON NOTES AS TIME PERMITS

TELEPHONE: 892-3987
ADDRESS: COL. FALLS

GENERAL: SEAL & COVER WAS ACCOMPLISHED ON JUNE 21 & 22, STRIPING WAS DONE ON JUNE 18 MAKING THE PROJECT 100 % COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-84

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COL. FALLS - E & W.
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 50
% TIME USED: 40
NO. MEN EMPLOYED: 49
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: JULY 1985
NO. DAYS WORKED PER WEEK: 5 & 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 19
TELEPHONE: 892-3987
ADDRESS: COL. FALLS

GENERAL: SCHB-CONT.- HARP LINE HAS STARTED PLACING CONDUIT FROM STA. 335± TO 360± RT. UNDE THE SIDEWALK GRADE. WORKING 3 MEN 8 HR. SHIFTS. TRI-STATE - EXCAVATING FULL WIDTH OF ROADWAY FROM STA. 360± BACK TO STA. 331±, PLACING IN THE FILL STA. 275± BACK TO STA. 261± RT. PLACING 1½" BASE ON THE RT. STA. 420± TO 460±, STA. 345± TO 360±. CURB & GUTTER IS IN FROM STA. 280± TO 329± & 383± TO 409± LT. CURB & SIDEWALK IS PRESENTLY BEING PLACED FROM STA. 280± TO 329± RT. THE CONTRACTOR IS WORKING 5-10 HR SHIFTS & DOING MINOR CLEANUP WORK ON SAT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: BRS 548-1(3)4
PROJ. NAME: West Reserve Drive
LENGTH: 0.8 Miles
COUNTY: Flathead
CONTRACT TIME: 150 Work Days
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 86
% TIME USED: 90
NO. MEN EMPLOYED: 5-22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,523,163.22
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls
AWARD DATE: July 11, 1983
DATE WORK STARTED: August 1, 1983
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt/ 59901

GENERAL: Prime Contractor, McIntyre Const. Co., spent most of the past month forming and pouring the barrier rail transitions on both the Stillwater and Whitefish River Bridges. Bridge work is 95% complete.

Sub Contractor Kalispell Fence worked most of the past reporting period installing on both sections with fence work about 90% complete.

Pack & Co., worked finishing hauling 4" Select Surfacing and also hauled some 1" Crushed Base. Surfacing portion of the project is 50% done.

Sub contractors Lewis Const. Co and Rich Marriott installed the bridge barrier rail and curb and gutter respectfully.

Structural Systems is working as required tieing steel for the bridge items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 22, 1984

PROJECT NO.: FR 24-1(16)32 DATE SURVEY AUTHORIZED: 8-10-83

PROJ. NAME: CLEARWATER JCT EAST DATE WORK STARTED: 1-31-84

LENGTH: 12 MILES ESTIMATED COMPLETION DATE: 11-30-84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: LARSON R. GIARD TELEPHONE: 288-3632

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 80%

NO WORK ON THIS PROJ. THIS MONTH

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 Jackson No.	PMS Overlay & Widening	P.I.H.	40	80.5	10/84
M 0299(4) Anaconda Streets	Overlay, Grading & Drainage	P/H	0	24	1/85
F 50-2(14)55 Gallatin Canyon Rd.	PMS Overlay & Digouts	P/H	144	13	8/84
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	P/H	0	39	9/84
F 47-1(1)0 Anaconda - Warm Springs	PMS Overlay	P/H	56	60	8/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	P/H	48	43	80/84
IR 90-5(45)256 Cardwell - East	Overlay, Guardrail & Levelling	P/H	0	80	7/15/84
IR 90-6(45)307 Bozeman No. Side & E.	PMS Overlay & Guardrail	P/H	48	33	7/84
F 86-1(5)3 Bridger Canyon Rd.	Slide Correction & Reconstruction	P/H	8	50	9/85
F 55-3(3)12 Legion Av. - Whitehall	Drainage	P/H	0	0	—
~~M 5809(3)~~ ~~Mont. Av. - Helena~~	~~Surfacing, Drains & Widening~~				
~~F 12-1(1)0~~ ~~W. Yellowstone - W.~~	~~PMS Overlay~~				
~~FR 50-1(1)0~~ ~~Grayling Cr. No.~~	~~PMS Overlay~~				
~~FR 50-1(1)20~~ ~~Specimen Cr. N. & S.~~	~~PMS Overlay~~				
~~RS 540-1(3)0~~ ~~East River Road~~					

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 6/28/84

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
~~F 8-1(10)4~~ Garrison East	~~PMS Overlay~~				
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widen	PIH	—	—	—
F 69-1(2)10 Boulder - Whitehall	PMS Overlay & Widen	PIH	—	—	—
RS 231-1(1)3 Green Meadow Dr. - Helena	Grading, Gravel Surf., PMS Overlay & Structures	PIH	—	—	—
~~RS 283-1(1)0~~ Harrison - Pony	~~PMS Overlay~~				
~~M 1805(2)~~ Holmes Av.-Rowe Rd. - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—
M 1816(1)1 Elizabeth-Warren - Butte	Grading, Gravel Surf., PMS Overlay	PIH	—	—	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 29, 1984

PROJECT NO.: F 8-1(5) 6
PROJ. NAME: AVON REST AREA
LENGTH: —
COUNTY: POWELL
CONTRACT TIME: 45 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 1
% TIME USED: 2.2
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,116.00
CONTRACTOR: DREVER CONSTRUCTION CO.
FROM (town): BOZEMAN, MT.
AWARD DATE: 2-28-84
DATE WORK STARTED: 4-24-84
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK: .—
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: IRVIN C. BROELL
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 782 1797
ADDRESS: POBox3068
BUTTE, MT. 59702

GENERAL: CONTRACTOR IS AWAITING DELIVERY OF MATERIALS THAT ARE ON ORDER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-84

PROJECT NO.: F 8-4(10) 88
PROJ. NAME: Toston-South
LENGTH: 10.5 Miles
COUNTY: Broadwater
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 89
% TIME USED: 63
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,100805
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula, Mt.
AWARD DATE: 2-29-84
DATE WORK STARTED: 3-27-84
PROBABLE COMPLETION DATE: 7-16-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 444 6326
ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: Progress has been good. The contractor is in the process of cleanup on the roadway and restoration in the pit area. The job is completed except for chip and seal and striping. Chip and seal will take place after the Fourth of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

-4

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-84

RTF 11-1(10)6
RTF 59-1(6)21
RTF 86-2(1)31
RTI 90-3(62)188

PROJECT NO.: _____ CONTRACT AMOUNT: $ 990,766.50

PROJ. NAME: CHIP SEALS CONTRACTOR: Glenn Rehbein Exc., Inc.

LENGTH: 73 miles FROM (town): Lino Lakes, Minn. 55014

COUNTY: Park, Powell, Deer Lodge AWARD DATE: 4-30-84

CONTRACT TIME: 9-1-84 Completion Date DATE WORK STARTED: 5-12-84

ORDER TO PROCEED DATE: 4-30-84 PROBABLE COMPLETION DATE: 9-1-84

% COMPLETE: 28 NO. DAYS WORKED PER WEEK: 7

% TIME USED: ——— NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 22 NO. HOURS PER SHIFT: 10-12

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G.A. SITTON TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. Box 1110
Bozeman, MT.

GENERAL: Contractor started chip sealing on RTF 86-2(1)31 on 6-25-84 & completed in morning of 6-26-84. Then started on North end of RTF 59-1(6)21 & Proceeded South. Will be done 6-29-84. Plans are to move during week of 7-4-84 & start RTF 11-1(10)6 on 7-9-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: F13-1(3)24
PROJ. NAME: Cameron-South
LENGTH: 11.5 miles
COUNTY: Madison
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 22
% TIME USED: 41
NO. MEN EMPLOYED: 38
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,476,345.47
CONTRACTOR: Jim Gilman Exc.
FROM (town): Butte
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 682-4604
ADDRESS: Gen. Delv.
Cameron Mt. 59720

GENERAL: STAKING IS Complete. Grading 70%
Drainage 50% Began Crushing 1½ C.B.S.
6/22/84. STAHLY Engr. Began Blue Topping
6/26 Began Placing 1½" CBS. 6/28/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Jun 84

PROJECT NO.: I-15-1(27)580-2 F 89-1(4)0

CONTRACT AMOUNT: $ 7,977,640.10

PROJ. NAME: Dillon South (NS)

CONTRACTOR: Beyer's General Constructors Inc

LENGTH: 3.6 Miles

FROM (town): Butte, MT 59701

COUNTY: Beaverhead

AWARD DATE: 3-5-82

CONTRACT TIME: 250 WD

DATE WORK STARTED: 4--19-82

ORDER TO PROCEED DATE: 4-19-84

PROBABLE COMPLETION DATE: Jul 84

% COMPLETE: 99

NO. DAYS WORKED PER WEEK: a5

% TIME USED: 95

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 4-24-84

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Gilman Excavating has completed placing Open Graded Friction Course on June 26, 1984. Western Sign will be in to complete the stripping on the Project an general clean up on project an it will be 100 % complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June 28, 1984~~

PROJECT NO.: I15-3(42)150 U1
PROJ. NAME: Bernice - Basin
LENGTH: 0.07 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: Oct. 30, 1983
% COMPLETE: 91
% TIME USED: 46
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: Sept. 20, 1983
DATE WORK STARTED: Oct. 20, 1983
PROBABLE COMPLETION DATE: July 31, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert Gilman
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225 3788
ADDRESS: P.O. Box 118
~~Bernice~~ Basin, Mt.

GENERAL: Progress during the month has been very good. All prestressed beams are in place and welded down. Deck slab concrete has been placed at stations 1060 + 63, 1083 + 54 and 1092 + 75 (mainline structures). All three access road T-Bulb structures are in place. Percentages complete are as follows: traffic control-devices 100%; traffic control-flagging 100%; mobilization 100% contract and bond 100%; remove misc. items 100%; temp. erosion control 100%; unclassified excavation 100%; random riprap 100%; guard rail 100%; channel change items 100%; construction fabric 100%; AD concrete 88%; BD concrete 90%; prestressed beams 100%; structural steel 87%; piling 100%; reinforcing steel 90%; work bridges 59%; bridge survey controls 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130-Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-84

PROJECT NO.: I15-3(42)150 U-2
PROJ. NAME: Bernice - Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 8
% TIME USED: 18
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana 59104
AWARD DATE: April 30, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: Oct. 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 1

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Dual Structure at Sta. 934+00.00: Structure Excavation Type I for Bents 1 thru 4 North and Southbound Roadways. Formed, placing and tying reinforcing steel and placed concrete for Bents 1 thru 4 footings North and Southbound Roadways also, formed, placed and tying reinforcing steel for Bents 1 thru 8 columns North and Southbound Roadways. Dual Structure at Sta. 1208+00.00: Initial bridge layout for both the North and Southbound Structures. Percent complete for items are as follows: Structure Excavation Type I 40%; Reinforcing Steel 14%; Concrete Class AD 25%; Bridge Survey Controls 40%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: ~~XXX~~ 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: I-15-3 (42) 150 U- 3
PROJ. NAME: Bernice- Basin
LENGTH: 6.9 Miles
COUNTY: Jefferson
CONTRACT TIME: 280 working days
ORDER TO PROCEED DATE: 5-26-84
% COMPLETE: 2
% TIME USED: 7
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $13,569,729.92
CONTRACTOR: Slattem Const. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 & 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: William G. Berk
NO. OF ENG. PERSONNEL EMPLOYED: 8
TELEPHONE: 225-3962
ADDRESS: Basin, Mont. 59631
P. O. Box 118

GENERAL: Blattner const. co. is moving dirt & rock in several different areas. Swan & Sons Const. Co. has been clearing and burning in several different areas also working on city water line in Basin.

~~XXXXX~~
Abcon Inc. has been drilling & blasting in several different areas.

Rainbow Const.Co. has been handling the signing and flagging thruout the project.

O'Neil Const. Co. is prepparing to start on multiplate at sta. 998 + 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130 - Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-29-84

PROJECT NO.: I15-3(42)150 U-3
PROJ. NAME: Bernice - Basin
LENGTH: 0.33 miles
COUNTY: Jefferson
CONTRACT TIME: 250 working days
ORDER TO PROCEED DATE: May 29, 1984
% COMPLETE: 3
% TIME USED: 7
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,700,000.00 (Structures)
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, Montana
AWARD DATE: April 30, 1984
DATE WORK STARTED: May 23, 1984
PROBABLE COMPLETION DATE: November 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana 59631

GENERAL: Structure near Sta. 944+80.00: No work. Dual Structure at Sta. 944+80.00: Set Work Bridge. Structure at Sta. 1083+54.0: No work. Structure at Sta. 1092+75.0: No work. Dual Structure at Sta. 1110+25.50: No work. Dual Structure at Sta. 1135+70.00: No work. Dual Structure at Sta. 1159+50.00: Set Work Bridge. Completed driving 14 x 73 Steel "H" Bearing Pile for bents no. 1 and 2 north and southbound. Also, formed, tied and placed Reinforcing Steel and Class AD Concrete for bents no. 1 and 2 north and southbound crossbeams. Structure at Sta. 59+41.50: Completed driving 14 x 73 Steel Bearing Pile for bents no. 1 and 2. Dual Structure at Sta. 1173+96.78: Set Work Bridge and removed Abutments. Structure at Sta. 75+20.0:Formed tied and placed Reinforcing Steel and Class AD Concrete for bent no. 1 footing and wall and bent no. 2 crossbeam.

Percent complete for items are as follows: Structure Excavation Type I 22%; Pile Furnish (14 x73 Steel Bearing Pile) 25% ; Pile Drive (14 x 73 Steel Bearing Pile) 26%; Reinforcing Steel 3%; Concrete Class AD 4%; Bridge Survey Controls 8%; Work Bridge 45%; Abutment Removal 66%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1984

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: JEFFERSON CITY N&S
LENGTH: 14.5 MILES
COUNTY: JEFFERSON
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 3
% TIME USED: 8
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,588,005.43
CONTRACTOR: AMERICAN ASPHALT, INC.
FROM (town): MISSOULA, MT.
AWARD DATE: 2-29-84
DATE WORK STARTED: 6-7-84
PROBABLE COMPLETION DATE: 9-15-84
NO. DAYS WORKED PER WEEK: .6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8, 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. BETTLE
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444 6338
ADDRESS: 2701 PROSPECT AVE.
HELENA, MT. 59620

GENERAL: CONTRACTOR BEGAN WORK ON CRUSHER SET UP ON 6-7-84.
BEGAN CRACK SEALING WORK ON 6-18-84.
BEGAN GUARD RAIL WORK ON 6-18-84.
BEGAN CRUSHING AND STOCKPILING AGGREGATE FOR GRADE "B" PLANT MIX ON 6-23-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-84

PROJECT NO.: IR 15-4(55)200 & IR 15-4(59)217

CONTRACT AMOUNT: $ $3,988,151

PROJ. NAME: Helena-North, Wolf Crk Canyon

CONTRACTOR: Hilde Const. Co., Inc.

LENGTH: 28.7 Miles

FROM (town): Great Falls, Mt.

COUNTY: Lewis and Clark

AWARD DATE: 5-31-83

CONTRACT TIME: 124 Working Days

DATE WORK STARTED: 8-3-83

ORDER TO PROCEED DATE: 6-23-83

PROBABLE COMPLETION DATE: 7-31-84

% COMPLETE: 70

NO. DAYS WORKED PER WEEK: .5

% TIME USED: 92

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 35

NO. HOURS PER SHIFT: 11

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather

TELEPHONE: 444 6326

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: 2701 Prospect
Helena, Mt.

GENERAL: Progress has been good. The contractor is 99% with his Type B plant mix and beganhis Open Graded Friction Cource on 6-23-84 on the Helena-North portion of the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1984

PROJECT NO.: IR 15-4(60)190
PROJ. NAME: JEFFERSON CO. LINE NO.
LENGTH: 10.4 MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 94
% TIME USED: 49
NO. MEN EMPLOYED: 50
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,691,103.80
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
FROM (town): BILLINGS,
AWARD DATE: 1-30-84
DATE WORK STARTED: 3-9-84
PROBABLE COMPLETION DATE: 7-20-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10, 12, 14

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: J.W. BETTLE
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 444 6338
ADDRESS: 2701 PROSPECT AVE.
HELENA, MT. 59620

GENERAL: CONTRACTOR COMPLETED PAVING GRADE "B" PLANT MIX ON 6-25-84. BEGAN OPEN GRADED FRICTION COURSE ON 6-26-84. SHOULDER GRADING IS 90% COMPLETE. REVISE GUARD RAIL IS 100% COMPLETE. BEGAN REMOVE & REPLACE CURBS BY SLIP FORM UNDER CHANGE ORDER NO. 1 ON 6-26-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Jun 84

PROJECT NO.: F 49-1(2)9
PROJ. NAME: Dillon-Twin Bridges
LENGTH: 7.3 Miles
COUNTY: Beaverhead & Madison
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 25
% TIME USED: 5
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: Baltrusch Construction Co., Inc
FROM (town): Harve, MT 59501
AWARD DATE: 4-30-84
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept 84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Canrara
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: The Contractor is placing fill throughout Project, on briges ends also turn aroung. Also he is crushing Top Surface material for roadway. Excavating cut area an backfilling. The overall Project is running very smooth.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

55

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-84

PROJECT NO.: HES 50-2(13) 87
PROJ. NAME: W Edge of Bozeman
LENGTH: 0.0 miles
COUNTY: GALLATIN
CONTRACT TIME: 45 W Days
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 48
% TIME USED: 11
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 13,958.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings, MT 59104
AWARD DATE: 9-30-83
DATE WORK STARTED: 11-8-83
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.A. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1310
Bozeman, MT

GENERAL: STILL NO approval on Shop Drawings for Luminaire Standards.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 29, 1984

PROJECT NO.: FBRF 59-1(5)7
PROJ. NAME: CLYDE PARK - SOUTH
LENGTH: 7.2 MILES
COUNTY: PARK
CONTRACT TIME: 160 WORKING DAYS
ORDER TO PROCEED DATE: 8-2-83
% COMPLETE: 45
% TIME USED: 62
NO. MEN EMPLOYED: VARIES
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 3,947,956.45
CONTRACTOR: JIM GILMAN EXCAVATING, INC.
FROM (town): BUTTE
AWARD DATE: 7-11-83
DATE WORK STARTED: 8-15-83
PROBABLE COMPLETION DATE: SEPTEMBER, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: ROGER BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 686 4610
ADDRESS: P.O. Box 9
CLYDE PARK, MT. 59018

GENERAL: THE CONTRACTOR IS CONSTRUCTING FENCE AND OTHER MINOR WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 27, 1984

SPLIT 02, 03 & 04

PROJECT NO.: F BRF 59-1(5)7 — CONTRACT AMOUNT: $ 418,469.95

PROJ. NAME: CLYDE PARK - SOUTH — CONTRACTOR: MARTEL CONST. CO.

LENGTH: 7.2 MILES — FROM (town): BOZEMAN

COUNTY: PARK — AWARD DATE: JULY 11, 1983

CONTRACT TIME: 160 W.D. — DATE WORK STARTED: AUG. 31, 1983

ORDER TO PROCEED DATE: 8-2-83 — PROBABLE COMPLETION DATE: JULY 1984

% COMPLETE: 95% — NO. DAYS WORKED PER WEEK: 5

% TIME USED: SAME AS PART PORTION — NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE. 5 — NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: HARRY R. BROWN — TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3 — ADDRESS: BOX 1110

BOZEMAN MT.

GENERAL: PROGRESS DURING THIS PERIOD WAS BARN GOOD. WORK CONSISTED OF PLACING CLASS BD MOD CONCRETE FOR THE DECK SLAB & LT. BARRIER, BRIDGE OVER SWEETS RIVER.

CONSTRUCTION LAYOUT, WITH A THREE-MAN ENGINEERING CREW ENGAGED, IS 99% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-84

PROJECT NO.: BRF-HES 86-1(7)1
PROJ. NAME: Bridger & Griffin Drives
LENGTH: 0.4 miles
COUNTY: GALLATIN
CONTRACT TIME: 110 W. DAYS
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 85
% TIME USED: 58
NO. MEN EMPLOYED: 16
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 568,537.98
CONTRACTOR: Long Construction
FROM (town): Bozeman, MT 59715
AWARD DATE: 8-26-83
DATE WORK STARTED: 9-9-83
PROBABLE COMPLETION DATE: 8-15-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 586-9562
ADDRESS: P.O. Box 1110
Bozeman, MT 59715

GENERAL: Paving is complete on the project. Striping, Lighting & Barrier curbs are planned to start on 7-9-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 27, 1984

PROJECT NO.: BRF HES 86-1(7)1

CONTRACT AMOUNT: $ 161,065.60 SPLIT 02

PROJ. NAME: BRIDGER CRIFFIN DRIVES

CONTRACTOR: MACKIN CONST CO.

LENGTH:

FROM (town): BILLINGS

COUNTY: GALLATIN

AWARD DATE: AUG 26, 1983

CONTRACT TIME: 110 W.D.

DATE WORK STARTED: SEPT. 21, 1983

ORDER TO PROCEED DATE: 9-16-83

PROBABLE COMPLETION DATE: JUNE 1984

% COMPLETE: 99% STRUCTURE

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 58%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE 4

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JERRY R. BRANUM

TELEPHONE: 586-9562

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: BOX 1110
BOZEMAN MT. 59715

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN GOOD. WORK CONSISTED OF PLACING CLASS BD MOD CONCRETE FOR THE LT. BARRIER, ERECTING HAND AND PEDESTRIAN RAIL, PAINTING AND GENERAL CLEANUP, BRIDGE OVER EAST GALLATIN RIVER.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1984

PROJECT NO.: IR 90-4(37)230
PROJ. NAME: Homestake Pass East & West
LENGTH: 9.7 Miles
COUNTY: Jefferson & Silver Bow
CONTRACT TIME: 90 days + 3 C.O.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 26%
% TIME USED: 25%
NO. MEN EMPLOYED: 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,591,397.20
CONTRACTOR: Jim Gilman Exc., Inc.
FROM (town): Butte, Montana
AWARD DATE: Jan. 30, 1984
DATE WORK STARTED: March 21, 1984
PROBABLE COMPLETION DATE: 10/84
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 494-3224
ADDRESS: Box 3068
Butte, Montana

GENERAL: Jim Gilman Excavating completed crushing operations 6/19/84. Contractor is now working on the underdrains in both eastbound and westbound lanes. Crack sealing is being done by Missoula Construction Supply and Service.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2/30

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1984

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: Whitehall - Cardwell
LENGTH: 8.2 Miles
COUNTY: Jefferson
CONTRACT TIME: 120
ORDER TO PROCEED DATE: July 9, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: Hilde Constr. Co.
FROM (town): Great Falls, Mont.
AWARD DATE: June 8, 1984
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 782-1797
ADDRESS: Butte, Mont.

GENERAL: It is anticipated that work on subject project will begin July 9, 1984 with the installation of two (2) median cross-overs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-84

PROJECT NO.: IR 90-6(43) 313
PROJ. NAME: ROCK CANYON OVERLAY
LENGTH: 5.3 M.iles
COUNTY: GALLATIN
CONTRACT TIME: 75 W. DAYS
ORDER TO PROCEED DATE: 8-3-83
% COMPLETE: 91
% TIME USED: 64
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,819,034.08
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: 7-11-83
DATE WORK STARTED: 7-18-83
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 586-9562
ADDRESS: P.O. BOX 1110
Bozeman, MT

GENERAL: CHANGE ORDER IS PENDING TO OVERLAY THE OGFC PLACED ON WEST END OF W.B. LANE. Also CONTEMPLATED is placement of ReClamite on Remainder of W.B. Long Const. Currently is crushing OGFC Aggregate to be used.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

43

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 27, 1984

PROJECT NO.: IR 90-6(44)314
PROJ. NAME: EXP. JOINT REPLACE
LENGTH: 0.0
COUNTY: GALLATIN & PARK
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4.16.84
% COMPLETE: 0
% TIME USED: 12 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 96,706.00
CONTRACTOR: MORSE CONST. CO. INC.
FROM (town): BOZEMAN
AWARD DATE: 1.30.84
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BROWN TELEPHONE: 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: BOX 1110
BOZEMAN MT. 59715

GENERAL: NO WORK WAS PERFORMED DURING THE PERIOD. ASSESSMENT OF CONTRACT TIME WAS STARTED JUNE 13, 1984 IN ACCORDANCE TO SPECIAL PROVISION # 11.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1984

PROJECT NO.: M1212 (3)
PROJ. NAME: Kagy Blvd
LENGTH: 1.2 Miles
COUNTY: Gallatin
CONTRACT TIME: 10-1-84
ORDER TO PROCEED DATE: 10-3-83
% COMPLETE: 56
% TIME USED: —
NO. MEN EMPLOYED: 12-14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,785,195.24
CONTRACTOR: Jim Gilman Excavating Inc
FROM (town): Butte
AWARD DATE: Sept. 30, 1983
DATE WORK STARTED: Nov. 9, 1983
PROBABLE COMPLETION DATE: 10-1-84
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Contractor has completed the Sub Grade and most of the 1½" CBC. Started placing Sidewalk, Curb & Gutter. Major Items and Percent Complete Street Exc 100% 1½" CBC 98% Drainage 100% Sidewalk & Bicycle Lane 15% Curb & Gutter 16% Topsoil 50%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 27, 1984

PROJECT NO.: M1212(3)
PROJ. NAME: KAGY BOULEVARD
LENGTH: 1.2 MILES
COUNTY: GALLATIN
CONTRACT TIME: OCT 1, 1984
ORDER TO PROCEED DATE: —
% COMPLETE: 45%
% TIME USED: —
NO. MEN EMPLOYED: AVE 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $158,102.64 SPLIT 04
CONTRACTOR: MARTEL CONST. CO.
FROM (town): BOZEMAN
AWARD DATE: SEPT. 30, 1983
DATE WORK STARTED: MARCH 7, 1984
PROBABLE COMPLETION DATE: SEPT. 1984
NO. DAYS WORKED PER WEEK: AVE 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HARRY R. BRANUM
TELEPHONE: ~~[illegible]~~ 586-9562
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: BOX 1110
BOZEMAN

GENERAL: PROGRESS DURING THE PERIOD HAS BEEN FAIR. WORK CONSISTED OF PLACING CLASS AA CONCRETE FOR THE CAPS OF BENTS 1 & 2 AND SETTING PRESTRESSED BEAMS.

CONSTRUCTION LAYOUT WITH A THREE-MAN ENGINEERING CREW ENGAGED IS 50% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 28, 1984

PROJECT NO.: SMP 2299-83
PROJ. NAME: WHITEHALL CRUSHING
LENGTH: N/A
COUNTY: GALLATIN, MADISON, DEER LODGE & JEFFERSON
CONTRACT TIME: 130 DAYS
ORDER TO PROCEED DATE: 12-1983
% COMPLETE: 84.6
% TIME USED: 69.2
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: CHUCK ERICKSON
NO. OF ENG. PERSONNEL EMPLOYED: 2

CONTRACT AMOUNT: $ 597,800.00
CONTRACTOR: WEST VALLEY CONSTR. CO. INC.
FROM (town): RICHLAND, MONT.
AWARD DATE: NOV. 30, 1984
DATE WORK STARTED: FEB. 17, 1984
PROBABLE COMPLETION DATE: JULY 20, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10
ADDRESS: BOZE, MONT.

GENERAL: CRUSHING & STOCKPILING WAS COMPLETED IN THE PIT IN GALLATIN COUNTY WITH ONE (1) CRUSHING SITE REMAINING - IN DEER LODGE COUNTY

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1984

PROJECT NO.: RRS-4138(54)
PROJ. NAME: Railroad Grade Xings
LENGTH: —
COUNTY: Statewide
CONTRACT TIME: 100 Days
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 100
% TIME USED: 55
NO. MEN EMPLOYED: 2

CONTRACT AMOUNT: $ 194,761.40
CONTRACTOR: Livesay Traffic Maintenance Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: Aug 5, 1983
DATE WORK STARTED: Oct. 6, 1983
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: June 7, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Irvin C. Brecll
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 782-1797
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor completed all painting by June 7. The project is now complete and ready for Final Inspection

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1984

PROJECT NO.: BR 9047(11) DATE SURVEY AUTHORIZED: 12/28/83

PROJ. NAME: Bridge over Silver Bow Cr. DATE WORK STARTED: 1/4/84

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 10/31/84

DATE SUBMITTED TO DISTRICT: 6/12/84

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 47%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 28, 1984

PROJECT NO.: BR 9039(8) DATE SURVEY AUTHORIZED: 11/17/83

PROJ. NAME: Bridge over Clark Fork River DATE WORK STARTED: 11/17/83

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: 6/12/84

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 29, 1984

PROJECT NO.: M 1299(1) DATE SURVEY AUTHORIZED: 4-2-84

PROJ. NAME: No. 19TH St. TO OAK St. OAK St. TO No. 7TH Ave. DATE WORK STARTED: 4-22-84

LENGTH: 1.3 MILES ESTIMATED COMPLETION DATE: 7-6-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: 494 3224

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 26.5

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-28-84

PROJECT NO.: RS 411-1(1)0 DATE SURVEY AUTHORIZED: 5-17-83

PROJ. NAME: Springhill Road DATE WORK STARTED: 12-7-83

LENGTH: 6.4 miles ESTIMATED COMPLETION DATE: 7-20-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G.A. SIMON TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 70

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 29, 1984

PROJECT NO.: I 90-7(21)339 DATE SURVEY AUTHORIZED: 6-11-84

PROJ. NAME: SPRINGDALE-WEST DATE WORK STARTED: 6-14-84

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 7-6-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: ROGER BLOSSOM TELEPHONE: 686 4610

NO. PERSONNEL ASSIGNED: 3-4 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 29, 1984

PROJECT NO.: F 8-1(4)34 DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: AVON-ELLISTON DATE WORK STARTED: 2-27-84

LENGTH: 11.1 MILES ESTIMATED COMPLETION DATE: 7-6-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: IRVIN BROELL TELEPHONE: 782 1797

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 94

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: FB-1(10)4 DATE SURVEY AUTHORIZED: 10/15/83

PROJ. NAME: GARRISON EAST DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2216

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: FR-P-4(2)99 DATE SURVEY AUTHORIZED: 5/20/84

PROJ. NAME: THREE FORKS NO. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/2216

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: RS 23F-1(1)3 — DATE SURVEY AUTHORIZED: 5/15/84

PROJ. NAME: GREEN MEADOW DRIVE — DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ — TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ — % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: RS 590-1(3)25.01 — DATE SURVEY AUTHORIZED: 5/16/84

PROJ. NAME: EAST RIVER RD. — DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ — TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ — % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: M1212(4) DATE SURVEY AUTHORIZED: 5/10/82

PROJ. NAME: KAGY BLVD; 3RD TO 19TH. DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: BR 9034(1) DATE SURVEY AUTHORIZED: 10/20/83

PROJ. NAME: BRIDGE OVER YELLOWSTONE RIVER DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: — ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: M1299(1) DATE SURVEY AUTHORIZED: 6/4/83

PROJ. NAME: 19th Ave Dickson to Oak DATE WORK STARTED: 6/14/84

LENGTH: ~ ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: N/A

PROJECT MANAGER: HUGH DOUGHERTY TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT:

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6/29/84

PROJECT NO.: M1805(2) DATE SURVEY AUTHORIZED: 1/4/84

PROJ. NAME: HOLMES AVE. - BUTTE DATE WORK STARTED: NO CREW ASSIGNED

LENGTH: ~ ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	330	63	9- 1-84
FR 24-3(3)76 Rogers Pass E. (West Sect.)	Widen, Gravel Surf. PMBS	Field Review	0	5	7-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	40	3-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	70	80	9-15-84
RS 432-2(1)40 Rudyard-South	PMBS Overlay	Final P.I.H.	0	75	9-15-84
RS 448-1(1)0 Box Elder-West	PMBS Overlay	Final P.I.H.	0	75	9-15-84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

5 C

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: IR 15-4(61)229	CONTRACT AMOUNT: $ 6,229,685.78
PROJ. NAME: Augusta Int. - North	CONTRACTOR: Hilde Const. Co., Inc.
LENGTH: 18.7 Miles	FROM (town): Great Falls, Mt.
COUNTY: Lewis & Clark & Cascade	AWARD DATE: Feb. 29, 1984
CONTRACT TIME: 120 W. D.	DATE WORK STARTED: April 6, 1984
ORDER TO PROCEED DATE: 4-16-84	PROBABLE COMPLETION DATE: 10-15-84
% COMPLETE: 10	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 32	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 20	NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: G. Enderson	TELEPHONE: 727-4350
NO. OF ENG. PERSONNEL EMPLOYED: 10	ADDRESS: 104 18th Ave. N.E.

GENERAL: Prime Contractor, finished Crack Seal operations on June 8, 1984. Began producing & stockpiling Plant Mix Aggregate Gr. B on June 1st., ~~xxix~~ switched to Open Graded Friction Course and 3/4" Top Surf. material on June 25th. Plans are to start Drainage work about July 2nd and Paving operation about July 13th.

Subcontractor , One Way Sign, resumed Revising & Crub for Med. Bridge Rail on June 18th.

~~Subcontracts~~

Subcontractor, Martinez Const. Co., Plans to start placing Concrete Med. Barrier Rail on or about July 23rd.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

57

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: IR 15-8 (41) 389
PROJ. NAME: Sunburst - North
LENGTH: 8.5 miles
COUNTY: Toole
CONTRACT TIME: 70 working days
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 40
% TIME USED: 70
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,259,443.42
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings, Montana
AWARD DATE: February 29, 1984
DATE WORK STARTED: April 24, 1984
PROBABLE COMPLETION DATE: August 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2-crushing, 1-paving
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 937-7111
ADDRESS: General Delivery
Sunburst, Mt.

GENERAL: Meyer Construction Company is engaged in crushing and stockpiling open grade friction course and crushed top surfacing at the Peck Pit, west of Sweetgrass. Sub-contractor, Eagle Nest, completed their portion of the crushing on June 1st. Meyer started producing and placing Gr. "B" Plant Mix on June 5th and are 50% complete. Completed "Milling" the bridge ends on June 27th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

SF

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: F 1-4 (5) 271
PROJ. NAME: Shelby-West
LENGTH: 7.0 miles
COUNTY: Toole
CONTRACT TIME: 60 / 12 working days
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE: 6-27-84

CONTRACT AMOUNT: $ 856,519.30
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre, Montana
AWARD DATE: 5-31-83
DATE WORK STARTED: 7-13-83
PROBABLE COMPLETION DATE: 6-27-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: S.W.Newton
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 278-7931
ADDRESS: Conrad, Montana

GENERAL: Baltrusch Construction began shooting Seal Coat on the 6-18-84 and completed it at 4:00 P.M. 6-19-84. Livesey painting contractor marking center line and shoulder strips 6-26-84 and 6-27-84 to complete project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: RTF 1-6(7) 384
PROJ. NAME: Havre-Chinook Seal & Cover
LENGTH: 20.3 Miles
COUNTY: Hill-Blaine
~~CONTRACT TIME~~ COMPLETION DATE: 9-1-84
ORDER TO PROCEED DATE: 5-3-84
% COMPLETE: 95
% TIME USED: 38
NO. MEN EMPLOYED: 43
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $305,886.00
CONTRACTOR: Baltrusch Const. Co. Co., Inc.
FROM (town): Havre, MT.
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-29-84
PROBABLE COMPLETION DATE: 7-6-84
NO. DAYS WORKED PER WEEK: Variable
NO. SHIFTS PER DAY: Variable
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 727-4350
ADDRESS: P.O. Box 1359
Gt. Falls, MT.

GENERAL: Contractor began crushing cover aggregate 5-29-84 and completed same 6-27-84. Began seal and cover operation 6-25-84 (100% complete). Contractor anticipates beginning striping of project 7-2-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June 28, 1984~~ July 5, 1984

PROJECT NO.: F 3-2(8) 18
PROJ. NAME: Fairfield - E. & W.(East)
LENGTH: 5.0 Miles
COUNTY: Cascade / Teton
CONTRACT TIME: 110 + 1 Working Days
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 99
% TIME USED: 94
NO. MEN EMPLOYED: 28
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Construction Co.
FROM (town): Great Falls, MT.
AWARD DATE: Novemeber 30, 1982
DATE WORK STARTED: Feb. 1, 1983
PROBABLE COMPLETION DATE: 7-11-84
NO. DAYS WORKED PER WEEK: 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Tom Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-5

TELEPHONE: 467-3448
ADDRESS: P. O. Box 491
Fairfield, MT. 59436

GENERAL: Contractor Hilde Construction Co. started chip & seal operations on June 25, 1984 and completed placing chips on June 27, 1984. The contractor is currently sweeping excess chips and removing the coverings from the thermo-plastic striping on the subject project. Pilot cars and flagmen are also in use on the project. Western Signs plans to be in to stripe the project on July 9, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June 28, 1984~~ July 2, 1984

PROJECT NO.: F HES 3-2(10) 28
PROJ. NAME: Freezeout Lake-East & West
LENGTH: 12.5 miles
COUNTY: Teton
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: July 2, 1984
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,682,186.50
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings, MT.
AWARD DATE: June 8, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Oct. 15, 1984
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Tom Hemmerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

TELEPHONE: 467-3448
ADDRESS: P. O. Box 491, Fairfield, MT. 59436

GENERAL: No activity on the subject project to date. The pre-construction conference for the subject project will be held in the Great Falls District Office on June 29, 1984 at 10:00 A.M.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: F 24-3 (5) 100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East(Middle Sect
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 / 10 working days
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: July 1984
% COMPLETE: 99
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 92
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT: 24
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 278-7931
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: Conrad, Montana

GENERAL: Co Began Seal & Cover operation 6-25-84
will complete piloting 6-29-84

Striping will remain for completion.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~6-30-84~~ July 8, 1984

PROJECT NO.: F ~~BHF~~ RFT 60-2(5)92 U2

PROJ. NAME: Warden Bridge

LENGTH: 0.203 mile

COUNTY: Cascade

CONTRACT TIME: 220 Working Days

ORDER TO PROCEED DATE: 4-18-83

% COMPLETE: 99

% TIME USED: 76

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,870,957.00 Structure
2,764,053.48

CONTRACTOR: Sletten Constr

FROM (town): Great Falls

AWARD DATE: 2-28-~~83~~ 83

DATE WORK STARTED: 3-22-~~83~~ 83

PROBABLE COMPLETION DATE: 8-1-84

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-14-83

PROJECT MANAGER: Tomich

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727 4350

ADDRESS: Box 1359
Gt. Falls MT

GENERAL: The only work carried on ~~was~~ was partial placing of Bent Protectors. Work remaining is cleanup list, work will start in about 2 weeks.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: HES 60-2(11)91 U-2 & F-BHF-RTF 60-2(5)92 U-2

CONTRACT AMOUNT: $893,096.00 / $2,764,053.48

PROJ. NAME: Warden Bridge & Approaches

CONTRACTOR: Sletten Construction Co.

LENGTH: 0.4 Miles

FROM (town): Great Falls

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220+4 W.D.

DATE WORK STARTED: March 30, 1983

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 7/15/84

% COMPLETE: (Approaches(100%

NO. DAYS WORKED PER WEEK:

% TIME USED: 77

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-3

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Great Falls, MT.

GENERAL: Contractor worked 2 days drilling and cleaning holes for installation of Bent Protectors. Rain received during this period has made it impossible to achieve the necessary compaction on the Bent Protector Posts. Anticipate completing all work on Posts by July 15, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

65

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~6-30-84~~ July 9, 1984

PROJECT NO. F BHF RTF 60-2(5)92 U3

PROJ. NAME: 0.4 miles

LENGTH: Warden Bridge Overlay

COUNTY: Cascade

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 10-24-83

% COMPLETE: 45

% TIME USED: 47

NO. MEN EMPLOYED: 16 to 22

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 550,827.00

CONTRACTOR: Sletten Constr. Co.

FROM (town): Great Falls

AWARD DATE: 9-30-83

DATE WORK STARTED: 4-10-84

PROBABLE COMPLETION DATE: 8-1-84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 727 4350

ADDRESS: Box 1359
Great Falls Mt

GENERAL: Traffic has been detoured to the Westbound structure. The removal of delaminations has been completed, the placing of the overlay on the right half has been completed and a portion of the left side is completed. It is expected that 10 working days will be needed to complete the remainder on the overlay.

The four men engineering crew is engaged in inspection, chain draging, placing overlay, measurements and other work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~JUNE 29, 1984~~ JULY 2, 1984

PROJECT NO.: RS 233-1(5)15 CONTRACT AMOUNT: $ 1,099,353.13

PROJ. NAME: ST JOE ROAD NO. HAVRE CONTRACTOR: BALTRUSCH CONST. CO.

LENGTH: 6.1 MILES FROM (town): HAVRE, MT.

COUNTY: HILL AWARD DATE: APRIL 9, 1984

CONTRACT TIME: 70 15 W.D. DATE WORK STARTED: APRIL 23, 1984

ORDER TO PROCEED DATE: 4-30-84 PROBABLE COMPLETION DATE: OCT. 84

% COMPLETE: 45% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 52% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 16 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: BOX 592
HAVRE MT. 59501

GENERAL: THE ROADBED PREPARATION IS 100% COMPLETE, SPECIAL BORROW IS 100% COMPLETE & 1½" CBC IS 98% COMPLETE. THE CONTRACTOR IS 60% COMPLETE WITH THE CRUSHING AND STOCKPILING OF THE 1" PMS. ENGINEERING PERSONNEL ARE ENGAGED IN TESTING AND INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

67

DISTRICT: GT FALLS

CONSTRUCTION PROGRESS REPORT
FOR THE PERIOD ENDING: July 3, 1984 ~~JUNE 29, 1984~~

PROJECT NO.: RS 240-1(2)11	CONTRACT AMOUNT: $ 852,593.20
PROJ. NAME: CHINOOK - CLEVELAND	CONTRACTOR: BALTRUSCH CONST. CO.
LENGTH: 14.2 MILES	FROM (town): HAVRE, MT.
COUNTY: BLAINE	AWARD DATE: FEB. 28, 1983
CONTRACT TIME: 60 F/Z W.D.	DATE WORK STARTED: MAY 18, 1983
ORDER TO PROCEED DATE: 4-18-83	PROBABLE COMPLETION DATE: JUNE 84
% COMPLETE: 95%	NO. DAYS WORKED PER WEEK: 3
% TIME USED: 89%	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 18	NO. HOURS PER SHIFT: 12
ACTUAL COMPLETION DATE:	
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:	
EFFECTIVE OPENING DATE:	
PROJECT MANAGER: GORDON TREFTZ	TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 4	ADDRESS: BOX 592
	HAVRE, MT. 59501

GENERAL: CONTRACTOR WORKING ON SEAL AND COVER ~~COAT~~ OPERATION. THIS LEAVES ONLY THE STRIPING TO COMPLETE THE PROJECT.

ENGINEERING PERSONNEL ARE INVOLVED IN INSPECTION AND TESTING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

GF

CMS-14

DISTRICT: G. Falls - 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: July 3, 1984

PROJECT NO.: SMP 2599-83
PROJ. NAME: Mtce. Stockpiles
LENGTH:
COUNTY: Lewis & Clark, Pondera, Cascade & Chouteau
CONTRACT TIME: 82 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100%
% TIME USED: 76%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 5-18-84

CONTRACT AMOUNT: $ 291,640.00
CONTRACTOR: Konitz Contracting, Inc.
FROM (town): Lewistown, Mt.
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-26-84
PROBABLE COMPLETION DATE: 6-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Stan Newton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 278-7931
ADDRESS: Conrad, Mt.

GENERAL: Final being prepared for submittal to District Offices.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT
FOR THE PERIOD ENDING: ~~JUNE 29, 1984~~ July 2, 1984

PROJECT NO.: IM 5712 (1) DATE SURVEY AUTHORIZED: 4-2-83

PROJ. NAME: 14TH AVE. HAVRE DATE WORK STARTED: 7-12-83

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE: AUG. 84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 25%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT
FOR THE PERIOD ENDING: ~~JUNE 29, 1984~~ July 2, 1984

PROJECT NO.: BHM 5710 (2) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BN RR OVERPASS UTILITY AGREEMENTS DATE WORK STARTED: JAN 31, 1984

LENGTH: _____ ESTIMATED COMPLETION DATE: JUNE 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. TREFTZ TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 1 % COMPLETE: MT POWER 80%
BN RAILROAD 80%
MTN. BELL 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~June 28, 1984~~ July 2, 1984

PROJECT NO.: R.S. 431-1(2) 7 DATE SURVEY AUTHORIZED: Oct., 1980

PROJ. NAME: Fairfield - Power DATE WORK STARTED: Feb. 21, 1984

LENGTH: 7.0 miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Tom Hammerbacker TELEPHONE: 467-3448

NO. PERSONNEL ASSIGNED: 1-4 % COMPLETE: 70%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls-So. Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.9 Miles ESTIMATED COMPLETION DATE: 12-31-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46

Survey Suspended Indefinitely

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ulm So.-No. Section DATE WORK STARTED: 11-28-83

LENGTH: 6.5 Miles ESTIMATED COMPLETION DATE: 8-31-84 *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76

*Pending outcome of condemnation hearing (Parcel 11)

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: RF 24-3 (3) 76 DATE SURVEY AUTHORIZED: N/A

PROJ. NAME: Bowmans North East DATE WORK STARTED: Feb. 2, 1984

LENGTH: 7.8 miles ESTIMATED COMPLETION DATE: July 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 278-9931

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 90

Crew helping Land Surveyor to locate section corners on Mr. Curran's property.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2,1984

PROJECT NO.: RF 24-3 (3) 76 — DATE SURVEY AUTHORIZED: March 2, 1983

PROJ. NAME: Rogers Pass-East West Section — DATE WORK STARTED: July 21, 1983

LENGTH: 3.48 miles — ESTIMATED COMPLETION DATE: July 1984

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S.W.Newton — TELEPHONE: 278-7931

NO. PERSONNEL ASSIGNED: 3 — % COMPLETE: 92

Crew working part time on bridge site location at Cadotte Creek.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: M.P. 79.3 to M.P. 89.6 RF 10-2(3)51 — DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Big Sandy - Box Elder — DATE WORK STARTED: 1-27-84

LENGTH: 10.3 Miles — ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Enderson & Treftz — TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 6 — % COMPLETE: 75

Work on HYD. #1 continues as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984
M.P. 62.6 to M.P. 72.3
M.P. 74.8 to M.P. 79.3

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-84

PROJ. NAME: Loma - Big Sandy DATE WORK STARTED: 4-30-84

LENGTH: 14.2 Miles ESTIMATED COMPLETION DATE: 3-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

Work is suspended for the construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

M.P. 72.3 to M.P. 74.8

PROJECT NO.: RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-84

PROJ. NAME: Loma - Big Sandy DATE WORK STARTED: 2-9-84

LENGTH: 2.15 Miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: May 8, 1984 *

PROJECT MANAGER: G. Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 98%

* The Survey was submitted to the Dist. Office for design, however, some section tie work remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2916

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: M.P. 55.0 to M.P. 62.6 RF 10-2(3)51 DATE SURVEY AUTHORIZED: 12-7-83

PROJ. NAME: Loma - Big Sandy DATE WORK STARTED: 1-27-84

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: 11-15-84

DATE SUBMITTED TO DISTRICT: May 8, 1984 *

PROJECT MANAGER: Glen Enderson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 85%

* The Survey was submitted to the Dist. Office for design, however, xxxxx some section tie work remains.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: IR 15-5(65)283 DATE SURVEY AUTHORIZED: 5-27-83

PROJ. NAME: Great Falls-Vaughn DATE WORK STARTED: 4-3-84

LENGTH: 26.2 Miles ESTIMATED COMPLETION DATE: 9-30-84

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: July 2, 1984

PROJECT NO.: BR 9008(10) DATE SURVEY AUTHORIZED: 11-1-83

PROJ. NAME: Dent Bridge DATE WORK STARTED: 4-3-84

LENGTH: 1.0 Mile ESTIMATED COMPLETION DATE: ---

DATE SUBMITTED TO DISTRICT: 6-22-84

PROJECT MANAGER: F. A. Robinson TELEPHONE: 727-4350

NO. PERSONNEL ASSIGNED: 4-5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RS 258-1(4)11 Dagmar - N.D. Line	PMS. Overlay	Final P.I.H.	43	40%	12/1/84
F 26-1(1)3 Sidney - N.D. Line	Gr. Gravel, PMS., and Structure	Final P.I.H.	36	35%	3/1/85
BRF 1-10(11)592 E. of W.P. (Msq. Cr.)	Pipe and Apps.	Plans to Checker	83.5	100%	Design Complete
F 2-1(8)46 Fallon Co. Line - E. & W.	PMS. Overlay	Prelim P.I.H.	---	0%	7-1-85
F 39-1(15)4 Lame Deer - N.	PMS. Overlay	Prelim P.I.H.	---	0%	8-1-85
F 18-1(2)1 Miles City - N.W.	PMS. Overlay	Prelim P.I.H.	---	0%	9-1-85
FR 1-10(12)639 Culbertson - West	PMS. Overlay & Widen	Prelim P.I.H.	---	0%	6-1-86
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.	--	0%	6-1-86
F 25-1(6)0 Circle - North	PMS. Overlay & Widen	Public Hearing	116	25%	8-1-86
RS 344-1(5)29 7.5 Mi. W. of Froid	PMS. Overlay & Widen	Prelim P.I.H.	---	0%	9-1-86
BRF 42-3(6)73 S. of Glasgow (Milk Riv.)	Str. and Apps.	Prelim P.I.H.	---	0%	3-1-87
F 42-3(7)59 Fort Peck - Glasgow	PMS. Overlay & Widen	Comp. of Survey	-----	0%	7-1-87

TOTAL = 278.5 HRS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/26/84

PROJECT NO.: F 2-1 (7) 34
PROJ. NAME: Locate East
LENGTH: 11.8 mi.
COUNTY: Custer
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 8/2/83
% COMPLETE: 93%
% TIME USED: 80%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,230,740.81
CONTRACTOR: Portable Pavers-Prime Inc. (J.V.)
FROM (town): Miles City, Mt.
AWARD DATE: 7/11/83
DATE WORK STARTED: 8/5/83
PROBABLE COMPLETION DATE: 6/84
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: ~
TELEPHONE: 232-1083
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: No work was performed on the project during the past period. Items and percent complete are as follows: Digouts - 100%, Plant Mix Paving - 97%, Guardrail Renovation - 100%, and Rest Area Renovation - 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: RRS 22-1 (1) 14
PROJ. NAME: 2½ Miles East of Flaxville
LENGTH: 0.83
COUNTY: Daniels
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: 8-26-83
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED: 2

CONTRACT AMOUNT: $ 410,607
CONTRACTOR: Riverside
FROM (town): Paradise, MT
AWARD DATE: August 5, 1983
DATE WORK STARTED: September 8, 1983
PROBABLE COMPLETION DATE: June 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: June 8, 1984
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: June 8, 1984
EFFECTIVE OPENING DATE: June 8, 1984
PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: Work this past period consisted of pavement marking, sign installation, and seeding. Seeding completed June 29, pavement marking and sign installation completed the first week of June. All work on the project completed on ~~the~~ June 8, 1984. The project is 100% complete with 78 days or 92% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: F RTF 22-2 (3) 40 U 1&2
CONTRACT AMOUNT: $ 2,468,570

PROJ. NAME: Plentywood-South
CONTRACTOR: Hilde

LENGTH: 4.7
FROM (town): Great Falls

COUNTY: Sheridan
AWARD DATE: May 31, 1983

CONTRACT TIME: 120 WD
DATE WORK STARTED: July 19, 1983

ORDER TO PROCEED DATE: 6-21-83
PROBABLE COMPLETION DATE: July 1984

% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 99
NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 26
NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: June 26, 1984

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: June 26, 1984

PROJECT MANAGER: James E. Baldwin
TELEPHONE: 787-5701

NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: P.O. Box 556
Culbertson 59218

GENERAL: Work this past period consisted of seal coat, signs, and pavement marking. Completed seal coat on June 18, sign installation completed June 22, and pavement marking completed on June 26. All work on project completed on June 26. The project is 100% complete with 132 days or 99% of the contract time elapsed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/26/84

PROJECT NO.: F 23-1 (6)1 M 8001 (3)
PROJ. NAME: ~~Main & Haynes~~ Leighton Blvd. ~~Miles City~~ ~~Miles City~~
LENGTH: 3.8 m.
COUNTY: Custer
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: ~

CONTRACT AMOUNT: $ 4,804,849.26
CONTRACTOR: Holm-Sutherland Co., Inc
FROM (town): Billings, MT.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6/85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT. 59301

GENERAL: No work was performed on the project during the past period.
Holm-Sutherland Co., Inc. was awarded the contract by a Helena district judge.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: F 31-1(4)25
CONTRACT AMOUNT: $ 793,961.00
PROJ. NAME: GLASGOW - OPHEIM
CONTRACTOR: MEYER CONSTR. CO.
LENGTH: 6.8 MILES
FROM (town): BILLINGS
COUNTY: VALLEY
AWARD DATE: July 11, 1983
CONTRACT TIME: 60 W.D.
DATE WORK STARTED: 09-01-83
ORDER TO PROCEED DATE: 08-02-83
PROBABLE COMPLETION DATE: 07-15-84
% COMPLETE: 88
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 70
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. DUESCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: NASHUA, MT. 59248

GENERAL: NO WORK ON THE PROJECT DURING THE PERIOD. ALL ITEMS ARE 100 PERCENT COMPLETE WITH THE EXCEPTION OF SEAL AND COVER MATERIAL WHICH WILL BE COMPLETED LATER WHEN THE WEATHER CONDITIONS ARE MORE FAVORABLE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

FH 51-1(1)10 &

PROJECT NO.: RS 484-1(2)0

PROJ. NAME: Fort Howe North & Ashland - Otter Cr.

LENGTH: 19.8 MILES

COUNTY: Powder River

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 4-16-84

% COMPLETE: _____

% TIME USED: 49

NO. MEN EMPLOYED: 20

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2,198,246.15

CONTRACTOR: Portable Paving, Inc.

FROM (town): Miles City, Montana

AWARD DATE: November 7, 1984

DATE WORK STARTED: April 4, 1984

PROBABLE COMPLETION DATE: July 84

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Diane J. Stedhammer TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Prime Inc. hauled and placed 305 tons of 1" CBC making a total to date of 42,309 tons or 88% complete. Portable Pavers produced and placed 32,850 tons of Pl. Mix grade B making a total to date of 47,850 tons or 100% complete. Contractor plans to seal and cover the project about July 9, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6/26/84

PROJECT NO.: I94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 WD
ORDER TO PROCEED DATE: 5/17/83
% COMPLETE: 53
% TIME USED: 67
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEVERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 11/15/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: WORK CONSISTED OF GRADING, DRAINAGE, AND SURFACING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: GRADING 95%, DRAINAGE 98%, FENCING 74%, SEEDING 45%, SURFACING 8%. SURF SUB-CONTRACTOR WORKED 20 DAYS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26 1984

Structures Only

PROJECT NO.: I94-4(34)148

PROJ. NAME: Shirley - West

LENGTH: 5.9 Miles

COUNTY: Custer

CONTRACT TIME: 260 W.D.

ORDER TO PROCEED DATE: 5-16-83

% COMPLETE: 76 (Structures)

(55-260) % TIME USED: 60

NO. MEN EMPLOYED: 12 Ave.

ACTUAL COMPLETION DATE: ~

Structures Only

CONTRACT AMOUNT: $ 1,278,362

CONTRACTOR: Cop Constr. Co.

FROM (town): Billings, Montana

AWARD DATE: 3-31-83

DATE WORK STARTED: 7-12-83 (Structures)

PROBABLE COMPLETION DATE: 7-13-84 (Structures)

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9 hrs Ave.

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walter O. Dane

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 232-1093

ADDRESS: 35 Dr. Street
Miles City, Montana

GENERAL: Bridge Over Dam Creek Sta. 1149+80
Placed BD Concrete for Deck-slabs E.B. & W.B. Structures. Work in progress Stripping Deck forms on W.B. Str.

Shirley Interchange Sta. 961+00
Placed BD Concrete for Caps of Bents 1 & 5 and all of Bent 4. Sub-Contractor plans to set prestressed beams about May 31, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-84

PROJECT NO.: IR 94-6-(33)191 IR 94-6 (36)203
PROJ. NAME: DAWSON CO. LINE-EAST GLENDIVE-WEST
LENGTH: 18.8 MILES
COUNTY: DAWSON
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 37
% TIME USED: 41
NO. MEN EMPLOYED: 55
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,439,990.65
CONTRACTOR: QUINCK BROS & Colchrist
FROM (town): PRINSBURG, MINN, 56281
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE: 8-31-84
NO. DAYS WORKED PER WEEK: 5-6
NO. SHIFTS PER DAY: 1-2
NO. HOURS PER SHIFT: 8-12 & VARIABLE

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED: 8
TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: COLD MILLING & ITEM 308 000 020 is 41 % Complete.
COLD MILLING ITEM 308000 080 IS 31 % Complete.
3/4 IN P.M.S. is 45 % Complete

Sub-Contractor - EAGLE NEST CONSTR. BEGAN work on 6-11-84 and are estimated 30% done with Their works of CRUSHING O.G.F.C. Aggregate only.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-26-84

PROJECT NO.: RS 245-1(3)0
PROJ. NAME: Jordan Northwest
LENGTH: 15.0 miles
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 55
% TIME USED: 46
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Const.
FROM (town): Victor Mont. Box 67
AWARD DATE: 2-29-84
DATE WORK STARTED: 4-18-84
PROBABLE COMPLETION DATE: 8-10-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 365-2877
ADDRESS: Glendive Mont. 59330

GENERAL: Base Course Surfacing is 100% complete. 3/4 C.T.S is in progress with 29% being produced and hauled to roadway. Plant mix surfacing and related items are 45% complete. Cover Material remains same.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 84

PROJECT NO.: RS 258-1(3)0

PROJ. NAME: Reserve East

LENGTH: 11.5 miles

COUNTY: Sheridan

CONTRACT TIME: 70 W.D.

ORDER TO PROCEED DATE: 8-2-83

% COMPLETE: 90

% TIME USED: 67

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,048,454.20

CONTRACTOR: Meyer

FROM (town): Billings

AWARD DATE: July 11-83

DATE WORK STARTED: Aug. 17-83

PROBABLE COMPLETION DATE: 6-15-84

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich

NO. OF ENG. PERSONNEL EMPLOYED: by H. Wolf D

TELEPHONE: 653-1050

ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: Items remaining to be completed are SEAL, COVER and FINAL STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: RS 332-2(3)12
PROJ. NAME: Garland North & South
LENGTH: 10.0 MILES
COUNTY: Custer
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 6-21-83
% COMPLETE: 85%
% TIME USED: 95%
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 718,268.80
CONTRACTOR: Swan & Sons Constr. Co., Inc
FROM (town): Anaconda, Montana
AWARD DATE: May 31, 1983
DATE WORK STARTED: June 23, 1983
PROBABLE COMPLETION DATE: 7-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Durwood Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 232-1872
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Sub-Contractor La Salle Constr. started the first application of the bituminous treatment today. All other major items are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: RS-BRS 438-1(3)21
PROJ. NAME: NASHUA - NORTH
LENGTH: 4.0 MILES
COUNTY: VALLEY
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-16-83
% COMPLETE: 98
% TIME USED: 88
NO. MEN EMPLOYED: 3 TO 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,370,816.48
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MT.
AWARD DATE: AUG. 26, 1983
DATE WORK STARTED: SEPT. 14, 1983
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 746-3431
ADDRESS: NASHUA, MONT. 59248

GENERAL: SUB CONTRACTOR BALTRUSCH CONSTRUCTION CO. WORKED FOUR VARIOUS LENGTH SHIFTS AND COMPLETED THE PLANT MIX AND ONE DAY APPLYING THE SEAL AND COVER MATERIAL. ALL ITEMS ARE 100 PERCENT COMPLETE BUT PAVEMENT MARKINGS AND SIGNING ITEM WHICH WILL BE FINISHED IN THE NEAR FUTURE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: RS 447-1(7)12
PROJ. NAME: 12 Mi. So. of Rosebud S.
LENGTH: 3.9 Miles
COUNTY: Rosebud
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 59%
% TIME USED: 41%
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,198,877.66
CONTRACTOR: E.H. OFTEDAL & Sons, Inc.
FROM (town): Miles City, Mt.
AWARD DATE: April 9, 1984
DATE WORK STARTED: April 16, 1984
PROBABLE COMPLETION DATE: July, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dunc J. Strickmaster TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Dept. of Highways Miles City, MT. 59301

GENERAL: During the past period 195,000 cubic yards of Unclassified EXCAVATION was moved making a total to date of 340,000 cu. yds or 90% complete. 685 lineal feet of culvert was INSTALLED MAKING A total to date of 1869 Lin. ft. or 75% complete. 350 rods of fence were INSTALLED MAKING A total todate of 1250 rods or 48% complete. 30,055 tons of 1½" Base Crse Gr 5A was placed making a total to date of 41,055 tons or 46% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

9c

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

Mont. Proj NO. BRS 469-1(3)2
N.D. PROJECT NO.: BRS-RS-T-058(03)007
(Snowden) PROJ. NAME: Missouri River Bridge
LENGTH: 2.884 miles
COUNTY: McKenzie-Williams - N.D.
CONTRACT TIME: 512 W.D.
ORDER TO PROCEED DATE: Feb. 13, 1984
% COMPLETE: 32 %
% TIME USED: — 20%
NO. MEN EMPLOYED: 20- Road / 13- Bridge
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walt Peterson
NO. OF ENG. PERSONNEL EMPLOYED: 5

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co. (P.O. Box 153)
FROM (town): Black River Falls, Wisconsin. 54615
AWARD DATE: Feb. 2, 1984
DATE WORK STARTED: March 12, 1984
PROBABLE COMPLETION DATE: Aug. 4, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10
TELEPHONE: 572-4329 (on project).
ADDRESS: N.D. Highway Dept.
Williston, N. Dakota

GENERAL: Prime Contractor, Lunda Constr. Co. working on Cofferdams - Pier # 8, poured Column for Pier # 2, Poured Footing for Abut. # 1, drove test pile for Pier # 3. drove remaining piling on Pier # 3. Hit a very hard layer 15' to 23' below bottom of footing; and hit solid object with 4th pile driven. Placed driving tips on remaining piling. Hard layer must have mushroomed previous pile points, but still got bearing at about 40'-45' below bottom of footing. Major structure items are: Concrete - 9%, steel piling - 40% and Cofferdams - 25% Complete. Sub-Contractor, Candee-Mousel, hauled aggregate Surfacing Course - Cl. 5 and seeded project.

Ken. Quale - Constr. Review, 6-20-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: SMP 4399-03
PROJ. NAME: Paint Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt Valley & Phillips
CONTRACT TIME: 60 W.D
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 60
% TIME USED: 60
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 281 171.00
CONTRACTOR: Eckart Const.
FROM (town): Miles City
AWARD DATE: Nov. 30 - 1983
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE: 6-30-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: Variable

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Kovakovich
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 653-1050
ADDRESS: Dept of Highways
Wolf Point MT 59201

GENERAL: 1½" C.T.S. Type "A" Gr. 4 has been crushed and stockpiled at the Sidney, Sioux Pass and Culbertson stockpile sites. ¾" Cover Rock has been crushed & stockpiled at the Sidney stockpile site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 26, 1984

PROJECT NO.: M-5006(3) MRRS-5007(1)

CONTRACT AMOUNT: $1,087,274.00

PROJ. NAME: BNRR Underpass

CONTRACTOR: Cop Constr. Co.

LENGTH: 0.5 miles

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 186 W.D.

DATE WORK STARTED: 1-24-83.

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 6-14-84

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: 4

% TIME USED: 81.

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2

NO. HOURS PER SHIFT: 8 to 10

ACTUAL COMPLETION DATE: 6-14-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Dept. of Highways
Glendive, MT., 59330

GENERAL: Sub-Contractor, Ace Electric, installed nine-Light standards and Luminaires on North Anderson Ave. and two-Light standards and Luminaires on Allen St. (Merrill Ave. to North Anderson). This Completes all work on this project. Final estimate and supporting Data Submitted to the District office for Checking. This is the Final report on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: BR 9043 (8) DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: EAST FORK SHOTGUN CR. - ROOSEVELT CO. DATE WORK STARTED: ~

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 4/30/85

DATE SUBMITTED TO DISTRICT: 6/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 30-1984

PROJECT NO.: BR 9046 (5) DATE SURVEY AUTHORIZED: 12-6-83

PROJ. NAME: Big Muddy Creek structure DATE WORK STARTED: 4-4-84

LENGTH: 0.4 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 6-14-84

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: BR 9006 (3) DATE SURVEY AUTHORIZED: 1/10/84

PROJ. NAME: THOMPSON CREEK - CARTER CO. DATE WORK STARTED: ~

LENGTH: 0.5 MILES ESTIMATED COMPLETION DATE: APRIL 1985

DATE SUBMITTED TO DISTRICT: 6/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: IR 94-4(37) 155 DATE SURVEY AUTHORIZED: 4/5/84

PROJ. NAME: PRAIRIE CO. LINE-WEST DATE WORK STARTED: ~

LENGTH: 8.5 MILES ESTIMATED COMPLETION DATE: 7/27/84

DATE SUBMITTED TO DISTRICT: 6/27/84

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: F42-3(7)59 DATE SURVEY AUTHORIZED: 1-25-84

PROJ. NAME: Fort Peck - Glasgow DATE WORK STARTED: 2-7-84

LENGTH: 15.1 MILES ESTIMATED COMPLETION DATE: 4-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 746-3431

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 61

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 26, 1984

PROJECT NO.: F 26-1(1)3 DATE SURVEY AUTHORIZED: 8/21/81

PROJ. NAME: SIDNEY - N. D. LINE DATE WORK STARTED: 9/2/81

LENGTH: 4.8 MILES ESTIMATED COMPLETION DATE: 7/27/84

DATE SUBMITTED TO DISTRICT: 6/27/84

PROJECT MANAGER: B. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: June 29

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 14-3(3) 108 Shawmut - West	Widen & Overlay	Final	16	50	8-84
F 16-1 (17) 12 Billings - North	Reconstruction	Pre-P.I.H.	64	9	12-84
F 53-2(2) 40 Lavina - South	Overlay & Widening	Pre-P.I.H.	0	2	1-85
F 57-3 (14) 97 W. Grassrange - West	Widen & Overlay	Final	16	50	12-84
RS 302-1(1) Molt - Rimrock Rd. - East	Reconstruction	Public Hearing	0	1	12-85
RS 308-1(6)9 Belfry - West	Reconstruction Widen & Overlay	Final P.I.H.	178	50	12-84
RS 426-2(1) Hanover - Rd.	Grade & Gravel	Final P.I.H.	0	50	8-84
M 6901 (1) Laurel - Streets	Overlay	P.I.H.	0	41	8-84
RS 500-2(2) 19 Mosby - South	Reconstruction	P.I.H.	0	4	3-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: IR 90-8(95)385
PROJ. NAME: Reed Point E&W
LENGTH: 14.5
COUNTY: Sweetgrass & Stillwater
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 15
% TIME USED: 26
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,411,361.90
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 252-4138
ADDRESS: Billings, Mt.

GENERAL: The Contractor is crushing material for the plant mix overlay and the subcontractor, One Way Sign Co. completed raising the guard rail on the project. The Revise structure item has also been completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: ER 90-8(96) 413
PROJ. NAME: Park City E&W
LENGTH: 14.0
COUNTY: Stillwater
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 9-19-83
% COMPLETE: 85
% TIME USED: 46
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,072,864.95
CONTRACTOR: Empire Sand & Gravel Co
FROM (town): Billings
AWARD DATE: 8-29-83
DATE WORK STARTED: 9-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 252-4138
ADDRESS: Billings Mt.

GENERAL: No work has been done on original contract but C.O. work on Allen Creek structures were completed

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: IR 90-9(61) 486 U-2
PROJ. NAME: Hardin West
LENGTH: 6.2
COUNTY: Big Horn
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100
% TIME USED: 27
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 5-25-84

CONTRACT AMOUNT: $ 1,421,691.64
CONTRACTOR: Empire Sand & Gravel Co.
FROM (town): Billings
AWARD DATE: 11-7-83
DATE WORK STARTED: 11-3-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 252-4138
ADDRESS: Billings

GENERAL: Two Engr. personnel are working on final quantities

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 7-2-84

PROJECT NO.: ID90-9(36)531 UZ
PROJ. NAME: LODGEGRASS - SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 18%
% TIME USED: 13%
NO. MEN EMPLOYED: 85
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $14,729,277.59
CONTRACTOR: BEYER'S GENERAL CONSTR, INC;
FROM (town): BUTTE, MONTANA
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-83
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 20
TELEPHONE: 639-2429
ADDRESS: P.O. BOX 642
LODGEGRASS, MONTANA
59050

GENERAL: PROGRESS GOOD. WORK IN PROGRESS CONSISTED OF GRADING, DRAINAGE & STRUCTURE WORK. GRADING IS BEING DONE FROM 460+00 TO 633+92.9. PIPE ARE BEING INSTALLED FROM STA 424+00 TO 630+00. WORK IS BEING DONE ON STRUCTURES @ STA 48+75, 66+28, 123+50 & 429+00. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC. ITEMS - 30%; GRADING - 34%; DRAINAGE - 36%; STRUCTURES - 20%. ENGINEERING PERSONNEL ARE CHECKING SLOPESTAKES, MEASURING TOPSOIL & GRADING PIPE. ALSO ON CONSTRUCTION INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

I ID 90-9 (36)531 U-1
I ID 90-9 (38)549 U-1

PROJECT NO.: F 74-1 (2) 0 U-1

CONTRACT AMOUNT: $ 486,990.61

PROJ. NAME: Fencing Lodge Grass to Wyoming Line

CONTRACTOR: Crow Tribe of Montana

LENGTH: 24.1 Miles

FROM (town): Crow Agency, Montana

COUNTY: Big Horn

AWARD DATE: July 5, 1983

CONTRACT TIME: See Contract

DATE WORK STARTED: July 26, 1983

ORDER TO PROCEED DATE: 7-5-83

PROBABLE COMPLETION DATE: 5-1-85

% COMPLETE: 91

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 0

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 366
Wyola Montana 59089

GENERAL: No work was done on the project during the reporting period. No ~~more~~ work will be done on the project until the Roadway Grading work has progressed sufficiently to allow the completion of all of the remaining contract items.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

101

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7, 977,895.95

PROJ. NAME: Wyola south & Wyola Conn.

CONTRACTOR: Hilde Construction Company, Inc.

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 14

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 27

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 63

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company, Inc., grading between the beginning of the project at sta. 634+04 to 737+00, and on the Wyola Connection Road between sta. 20+19 to 94+00. The subgrade has been completed in these areas. The grading operations have moved back to the Wyoming Line North project.

Martinez Construction Company is installing Drain Culverts between sta. 737 to 810., and have began assembling the 12'2"S x 11'0"R Veh. U Pass at sta. 737+00.

Grading Items are 35% complete, Drainage Items are 55% complete. A 10 person engineering crew is assigned to Construction inspections and layout work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 wd
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 26
% TIME USED: 33
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company, Inc.
FROM (town): Great falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 343-2501
ADDRESS: P.O. Box 366
Wyola, Montana 59089

GENERAL: work in progress consists of Hilde Construction Company, Inc., excavating for the Channel Change right of station 1050 to 1057. The Grading operation moved back onto the project on 6-28-84 and are working between station 1091 to 1121.

Martinez Construction Company placed the "DD" concrete Cut Off walls for the 60" CSP at station 986+00, and the Cut Off walls and concrete collars for the Vehicular U-Pass at station 1174. He also began placing class AC-DC concrete for the concrete lined ditch right of 1050 to 1057.

Cop Construction Co. placed CL. AD concrete for the End Abutment walls at the Aberdeen Structure. A deck pour is scheduled for 6-28-84.

Grading Items are 41% complete, Drainage Items are 56% complete, CL. AD concrete is 70% complete, Structures as a whole are 26% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-84

PROJECT NO.: IR 94-2(23)50
PROJ. NAME: HYSHAM HILLS
LENGTH: 11.9 MILES
COUNTY: YELLOWSTONE-TREASURE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 100%
% TIME USED: 29%
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 6-1-84

CONTRACT AMOUNT: $ 2,187,516.69
CONTRACTOR: HILDE CONST. CO., INC
FROM (town): GREAT FALLS
AWARD DATE: 11-30-83
DATE WORK STARTED: 2-17-84
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6-1-84
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED AND ACCEPTED ON JUNE 1, 1984 WITH ALL ITEMS AND PERCENTAGES BEING 100% COMPLETED.

THE FINAL QUANTITIES WERE TURNED INTO THE DISTRICT OFFICE ON JUNE 14, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-84

PROJECT NO.: RTE 41(7)34 & RTE 78-1(10)0
PROJ. NAME: FROMBERG - ROCKVALE RED LODGE - COLUMBUS
LENGTH: 56 MILES
COUNTY: CARBON & STILLWATER
CONTRACT TIME: BY SEPT. 1, 1984
ORDER TO PROCEED DATE: 6-1-84
% COMPLETE: 3%
% TIME USED: ~
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 711,802.00
CONTRACTOR: SALVESON CONST. CO.
FROM (town): HARDIN
AWARD DATE: 4-30-84
DATE WORK STARTED: 5-21-84
PROBABLE COMPLETION DATE: 9-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HYWS
BILLINGS, MT.

GENERAL: THE CONTRACTOR CONTINUED CRUSHING & STOCK PILING 1/2 IN. GR 2A COVER MATERIAL. HE PLANS TO START SCAL & COVER OPERATIONS ON JULY 9, 1984.
SURFACING ITEMS ARE 6% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: RTF 14-3(4)88 ; RTF 45-2(2)38
CONTRACT AMOUNT: $ 442,629.26
PROJ. NAME: Seal & Cover.
CONTRACTOR: Century Paving
LENGTH: 20 Miles & 6 Miles
FROM (town): Lewistown.
COUNTY: Wheatland
AWARD DATE: 05-30-84
CONTRACT TIME: On or Before Sept. 1, 1984
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The preconstruction conference was held in Billings June 6, 1984.
The Contractor expects to start July 10, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 22, 1984

PROJECT NO.: F 57 - 3 (13) 103
PROJ. NAME: Grassrange-West
LENGTH: 9.7 Miles
COUNTY: Fergus
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 6/21/83
% COMPLETE: 93
% TIME USED: 83
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,373,185.80
CONTRACTOR: Glenn Rehbein Excavating, Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: May 31, 1983
DATE WORK STARTED: July 28,1983
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 428-2425
ADDRESS: P.O. Box 844
Grassrange, Mont. 59032

GENERAL: Sub Contractor Riverside Contracting Inc. on 6-19-84 began Seal and Cover operation worked 3 days 12 hours a day and finished 6-21-84.

Used 285.19 Tons of CRS-2 oil for a average of 0.41 gallons per Sq. Yd.. Used 1915.34 Tons of Cover Material ½" Gr. 2A for a average of 22.8 lbs/Sq. Yd.

On 6-25-84 Mark Rite Line, Inc. anticipates doing the striping of Yellow and White 4" Epoxy.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

107

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 22, 1984

PROJECT NO.: F 57 - 3 (09) 121
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus/Petroleum
CONTRACT TIME: 162 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 40
% TIME USED: 31
NO. MEN EMPLOYED: 44
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,517,998.81
CONTRACTOR: Hilde Construction Co. Inc.
FROM (town): Great Falls, Mont.
AWARD DATE: 8/25/83
DATE WORK STARTED: 8/30/83
PROBABLE COMPLETION DATE: 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Robert A. Passow
NO. OF ENG. PERSONNEL EMPLOYED: 13

TELEPHONE: 428-2425
ADDRESS: P.O. BOX 844
Grassrange, Mont. 59032

GENERAL: Work accomplished this period consisted of Hilde Construction of finishing grading and spreading topsoil. On 6-7-84 completed hauling 1" CBC Gr 6-A to road. On 6-8-84 started producing Cement Treated Base. Have 40 men employed working 1-9 hour shift 5 days a week. Sub Contractor Martinez with 4 men employed working 1-9 hour shift 5 days a week. On 5-31-84 completed pipe. He is still salvaging existing Bit. Surf. where possible and shooting MC 70 oil.

Items and percent complete are as follows:15,047 Units of Traffic Control Devices for 30%; 849.5 Hours of Traffic Control Flagging for 24%; 34,286.6 Sq. Yds. of rem. & stkpl old Bit Mat for 29%; 430,000 Cu. Yds. of Excavation Unclassified for 99%; 44,183 Tons of Base Course 1" Gr. 6A for 94%; 1,493.6 Tons of Blotter Material for 85%; 42,220 Tons of Cement Treated Base for 31%; 2,009 Tons of Cement for 33%; 299.9 Tons of Liquid Asphalt MC-70 for 59%; 24.8 Cu. Yds of Concrete Class DD for 26%; Farm Fence Tpye F@M 3,267 Rods for 87%; Type F5M 1,471 Rods for 73%; Single Panels FW 75 ea. for 40%; Double Panels FW 160 ea. for 100%; Temporary Fence 450 Rods for 85%; Cattle Guard 16" Ft. 1 for 100%; Reset Miscellaneous Items 1 for 100%; Reset Cattle Guard 1 for 100%;.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1984

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.39
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: APRIL 16, 1984
% COMPLETE: 38
% TIME USED: 49
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 857,351.55
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS MT.
AWARD DATE: NOVEMBER 7, 1984
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: OCT. 15, 1984
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE CONTRACTOR IS HAULING 1½" CRC & PLACING & COMPACTING BASE, ESTABLISHED LINE & GRADE FOR CURB & GUTTERS, POURED CONCRETE CURBS & GUTTERS AT & RT. MAINLINE STA. 11+45 TO 15+20 + 0+20 "A", "B" & "C" LINES TO THE ENDS OF "A" "B" & "C" LINES. REMOVED & REMAINDER OF GUARD RAIL. MIDLAND ELEC., SUB-CONTRACTOR INSTALLING 1½" RIGID STEEL CONDUIT AT ROADWAY CROSSINGS.

EMBANKMENT IN PLACE REMAINS 80% COMPLETE. 1½" CRC IS 84% COMPLETE, CONCRETE CURB AND GUTTER IS 33.3% COMPLETE, CONDUIT-STEEL 1½ IN RIGID IS 20% COMPLETE

A SIX (6) PERSONAL ENGINEERING CREW EMPLOYED ON PROJECT, RUNNIG LINE & GRADES, BLUETOPPING, INSPECTION, SAMPLING & TESTING, AND RELATED FIELD & OFFICE WORK

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: M 1018(6)
PROJ. NAME: 4th Ave N & 31st St.
LENGTH: At intersection
COUNTY: Yellowstone
CONTRACT TIME: Calendar Date
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 27
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42,992.00
CONTRACTOR: Midland Electric Co.
FROM (town): Billings
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138
ADDRESS: Billings

GENERAL: No work has been done on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: HES 45-2(1)37
PROJ. NAME: S Harlowton-Shops Flattening
LENGTH: 0.28 Miles
COUNTY: Wheatland
CONTRACT TIME: 15 WD
ORDER TO PROCEED DATE: 04-30-84
% COMPLETE: 100
% TIME USED: 40
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 05-30-84

CONTRACT AMOUNT: $ 27,389.00
CONTRACTOR: Wickens Const. Co.
FROM (town): Lewistown.
AWARD DATE: 04-09-84
DATE WORK STARTED: 05-22-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 06-13-84
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project is 100 % complete.
Expect to submit final estimate & supporting data by July 18, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: HES 63-1(2)7 CONTRACT AMOUNT: $ 11,934.00

PROJ. NAME: North of Harlowton Snow Fence CONTRACTOR: Conroy Fencing

LENGTH: 9831 ft. FROM (town): Hardin

COUNTY: Wheatland AWARD DATE: 02-29-84

CONTRACT TIME: 30 WD DATE WORK STARTED: 05-15-84

ORDER TO PROCEED DATE: 04-16-84 PROBABLE COMPLETION DATE: _____

% COMPLETE: 100 NO. DAYS WORKED PER WEEK: _____

% TIME USED: 37 NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: 06-14-84

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 06-15-84

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: P.O. Box 491
Lewistown, Montana 59457

GENERAL: Work is 100% complete.
Final will be submitted to District office on or before July 18, 1984.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: F63-1(3)10
PROJ. NAME: Harlowton-north
LENGTH: 8.7 Miles
COUNTY: Wheatland
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 04-16-84
% COMPLETE: 35
% TIME USED: 50
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,955,038.60
CONTRACTOR: Empire Sand & Gravel Co., Inc.
FROM (town): Billings
AWARD DATE: 01-30-84
DATE WORK STARTED: 03-1-84
PROBABLE COMPLETION DATE: 8-1-84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: The Contractor has completed the grading and Base Gravel. Top Soil placement is still in progress. Contractor to prime the end of week. Plant Mix to start approximately July 10, 1984. Items and percent complete are as follows: Traffic Control 42%; Base Course 100%; Remove structure 100%; Exc. -unclass 100% Top Soil 40%; Culverts 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1984

PROJECT NO.: CT314-1(6)33
PROJ. NAME: BUSBY - KIRBY
LENGTH: 12.4 MILES
COUNTY: BIG HORN
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/13/83
% COMPLETE: 100
% TIME USED: 93
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE: 6/25/84

CONTRACT AMOUNT: $3,395,736.80
CONTRACTOR: SLETTEN CONST. CO.
FROM (town): GREAT FALLS, MONT.
AWARD DATE: JUNE 22, 1983
DATE WORK STARTED: JULY 29, 1983
PROBABLE COMPLETION DATE: 6/25/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 6/25/84
EFFECTIVE OPENING DATE: 6/25/84
PROJECT MANAGER: H. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: _____
ADDRESS: _____

GENERAL: THE FINAL INSPECTION AND ACCEPTANCE OF THE PROJECT WAS JUNE 25, 1984. WE ARE IN THE PROCESS OF FINALING OUT THIS PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 6-27-84

PROJECT NO.: SMP 4499-83
PROJ. NAME: STATE MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, POWDER RIVER, YELLOWSTONE & CARBON
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 80
% TIME USED: 81
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 279,730.00
CONTRACTOR: ECKART CONSTRUCTION
FROM (town): MILES CITY
AWARD DATE: 11-30-83
DATE WORK STARTED: 3-6-84
PROBABLE COMPLETION DATE: UNKOWN
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: DAVID P SCHUMAN
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 245-9802
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF HAULING & STOCKPILING 1/2 IN. GR 4 A MATERIAL IN ROSEBUD & CARBON COUNTY.
THE CRUSHER WAS DESTROYED BY FIRE IN THE ST. JOHN PIT IN YELLOWSTONE COUNTY ON 5-13-84. A NEW CRUSHER HAS SUPPOSEDLY BEEN PURCHASED & THE CONTRACTOR PLANS TO RESUME OPERATIONS THE FIRST WEEK OF JULY, 1984.
ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS:
POWDER RIVER & ROSEBUD COUNTY - 100% COMPLETE, RECLAMATION TO BE COMPLETED THIS FALL.
CARBON COUNTY - 85% COMPLETE
YELLOWSTONE COUNTY - 20% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: June 30, 1984

PROJECT NO.: BR 9054 DATE SURVEY AUTHORIZED: April 20, 1984

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

Engineer Personal on other project at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: BR 9049 (4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR, S.E. OF GREY CLIFF DATE WORK STARTED: 6-12-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 55%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: BR 9056 (8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. ROAD DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: UNK

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

NO WORK UNTIL MANPOWER IS AVAILABLE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: ER 90-7(53) 377 DATE SURVEY AUTHORIZED: 8-2-83

PROJ. NAME: Greycliff E & W DATE WORK STARTED: 12-15-83

LENGTH: 7.0 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 to 5 % COMPLETE: 75%

Three men worked 2 shift, Two men worked one shift each

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: BR 9005 (6) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: ROCK CREEK Struct. DATE WORK STARTED: 2-23-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. HARTMAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

Additional work to be accomplished when manpower is Available

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 6-30-84

PROJECT NO.: BR 9048(7) DATE SURVEY AUTHORIZED: 12-20-83

PROJ. NAME: STILLWATER RIVER BR. DATE WORK STARTED: 2-22-84

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 25 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: JUNE 30, 1984

PROJECT NO.: DP 314-1(1)18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: BUSBY - SOUTH DATE WORK STARTED: MARCH 2, 1983

LENGTH: 14.4 MILES ESTIMATED COMPLETION DATE: 6/29/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. OTTMAN TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DIRECT PARTICIPATION
FEDERAL HIGHWAY ADMINISTRATION
May 15, 1984

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
MT ERFO 81(4)	Helena NF, Lewis & Clark, Broadwater & Powell Co.	.123	X081, X001 & X001	91%	62% 09/13/83	U.S. Small Business Adm. Morning Star Ent., Inc. (Subcontractor) $279,000.00
FHP 19-1(2) FHL 19-1(2)	Darby - Lost Trail Bitterroot NF Ravalli County	4.451	Grading, Base, + Bituminous Paving	25%	43% 08/30/84	Washington Const. Co. $2,526,990.35
MT ERFO 81(3)	Avalanche Creek Benton, Ohio & White Gulches Lewis & Clark County		Grading, Damage Repair	3%	3%	Swan & Sons, Inc. $231,891.50
OM-AD 18(9)	Fergus & Wheatland Co.	22.982	Gravel, Surfacing (E000)	35%	43% 05/15/84	Konitz Contracting, Inc. $356,732.00
MT FH 12-1(1), RRS 5-3(18)145, FH 72-1(1) & FH 79-1(1)	Whitefish-Eureka, Olney Underpass, Star Meadows & Good Creek Roads	25.432	Grading, Base and Bituminous Pavement (I000)			Morrill Asphalt Paving $3,186,808.40